

OCTOBER 2019


Clark Regional Wastewater District Campus






95% Project Update

- Campus Design Update
- -Summary of Costs and Options
- Schedule and Sequencing
- Next Steps




EXISTING SITE PLAN











DEPARTMENT LEGEND

CONFERENCE

COMMON

OFFICE

SUPPORT











OPERATIONS COVERED ENTRY COURTYARD












EXISTING ADMIN BUILDING LOWER LEVEL

CLARK REGIONAL WASTEWATER DISTRICT CAMPUS


DEPARTMENT LEGEND

REMODELED OFFICE










EXISTING MAINTENANCE BUILDING







ENTRY DRIVE LOOKING SOUTH





Campus Improvement Project - September 2019 Cost Summary													
Project Elements	Original	60%	95% Design	60% - 95% Change	% Change								
Delivery Costs	3,310,487	3,175,819	2,277,066	(898,753)	-28.3%								
Construction													
Admin Building	2,251,307	1,401,939	1,513,519	111,580									
Operations Building	2,218,994	3,751,298	4,206,910	455,612									
Maintenance Building	1,094,289	1,345,322	1,444,954	99,631									
Covered Area/Decant	898,607	642,623	737,494	94,871									
Sitework	1,813,020	1,734,345	2,057,886	323,541									
Contingency*	1,241,432	1,065,063	796,861	(268,202)									
Construction Subtotal	9,517,649	9,940,591	10,757,624	817,033	8.2%								
Furniture, Fixtures & Equipment	556,459	649,856	716,538	66,682									
Total Project Costs	13,384,594	13,766,266	13,751,229	(15,037)	-0.1%								


Note: All costs in 2019 dollars

DISTRICT CAMPUS IMPROVEMENT PROJECT COST SUMMARY





				20	19				2020									2021													2022					
	Jun	Ju	Aug	g Sep	o Oc	t No	v De	ic Ja	in Feb	N	1ar Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
Parking Lot Construction																																				
Campus Project Bid Award																																				
Site Prep/Utilities																																				
 Operations Building 																																				
 Covered Storage 																																				
2 Maintenace Building																																				
Decant Facility/Washdown																																				
2 Administration Bldg. First Floor																																				
3 Administration Bldg. Second Floor																																				
(4) Sitework																																				
																															//		11	///		i
																															Ī	目言	11/	/ /		i



- 95% COMMENTS REVIEW & COST REDUCTIONS
- SCADA TOWER DESIGN
- CONSTRUCTION SEQUENCING PLAN
- BID ALTERNATE OPTIONS
- CONSTRUCTION ENGINEERING CONTRACT AMENDMENT
- CONSTRUCTION INSPECTION RESOURCING
- 100% CONSTRUCTION DOCUMENTS
- 100% DISTRICT REVIEW COMMENT PERIOD
- TEAM COORDINATION OF 100% DRAWINGS/ SPECIFICATIONS SUBMITTAL FOR PERMITTING/ BIDDING
- PERMITTING/BIDDING



NEW SCADA

NEW

TOWER

DDIN(0)

DECANT & WASHDOWN

MAINTENANCE

ADMINISTRATION

5



